

PILOT BOARDING DEFICIENCY REPORT

DATE:	5/5/2020 TIME:		
	Palena		
MASTEI			
PILOT: _	M. P. Haley		
CONDIT	IONS: Light NW'ly wind		
APPLICA	ABLE LADDER ARRANGEMENTS (check all that apply):		
	PILOT LADDER ONLY COMBINATION LADDER SIDE PORT OTHER Trap Door		
DEFICIE	NCIES (check all that apply and provide brief comment)		
	GENERAL ARRANGEMENT (ie: Insufficient lighting, no officer, unsafe deck access, etc.)		
	PILOT LADDER (ie: Poor condition/wear, not resting on hull, poor rigging, etc.)		
	COMBINATION LADDER (ie: Poor condition/wear, not secured, platform too low, etc.)		
	Ladder not resting on hull. Ladder fixed to underside of rail. Not to "height of handrail"		
	MAN ROPES (ie: Poor condition/wear, incorrect diameter, poor rigging, etc.)		
	DOCKSIDE (ie: Gangway condition/pitch, netting, poor rigging, etc.)		
	DNAL REMARKS: structed in 2006. Ladder not rigged "through the trap door" fixed to underside of lower rail and not to "height of handrail" ladder not flat		
Again	st hull. Capt. stated he already notified company. Not scheduled for dry dock until Dec 2021		
Expla	ined to captain and crew. See pictures and report from 3/31/2020		
Signatu	re:		



PILOT BOARDING DEFICIENCY REPORT

DATE: _	3/31/2020 TIME:1430	
VESSEL	Palena	
MASTE		
PILOT: _	M. P. Haley	
CONDIT	TIONS: Light-mod NE'ly wind E'ly swell	
APPLICA	ABLE LADDER ARRANGEMENTS (check all that apply):	
	PILOT LADDER ONLY COMBINATION LADDER SIDE PORT OTHER _Trap Door	
DEFICIE	NCIES (check all that apply and provide brief comment)	
	GENERAL ARRANGEMENT (ie: Insufficient lighting, no of	ficer, unsafe deck access, etc.)
	PILOT LADDER (ie: Poor condition/wear, not resting on I	null, poor rigging, etc.)
	COMBINATION LADDER (ie: Poor condition/wear, not se	ecured, platform too low, etc.)
	Ladder not resting on hull. Ladder fixed to und	erside of rail. Not to "height of handrail"
	MAN ROPES (ie: Poor condition/wear, incorrect diameter	er, poor rigging, etc.)
	DOCKSIDE (ie: Gangway condition/pitch, netting, poor r	igging, etc.)
	DNAL REMARKS: structed in 2006. Ladder not rigged "through the trap door" fixed to underside of lo	wer rail and not to "height of handrail" ladder not flat
Agair	st hull. Capt. stated he already notified compan	y. Not scheduled for dry dock until Dec 2021
Expla	ined to captain and crew. See pictures.	
Signatu	re: MASTER (if available)	PILOT







